

OTDR Acceptance Test Results

Project: SeaTac Terminal IDF • Date:
2026-05-22 Technician: Alex Rivera •
Instrument: EXFO MAX-730C

JOB SUMMARY

Work Order	WO-007	Cable Type	OS2 Single-Mode (G.652.D)
Location	17801 International Blvd, Seattle, WA — Concourse C IDF	Total Fibers Tested	14 fibers (F-01 through F-14)
Test Standard	TIA-568.3-D Tier 2 Bidirectional average method	Wavelengths	1310 nm and 1550 nm

FIBER-BY-FIBER OTDR MEASUREMENTS

Pass criteria: Insertion Loss ≤ 1.0 dB/km (1310 nm), ≤ 0.4 dB/km (1550 nm). ORL ≥ 40 dB. Blank ORL cells indicate value was within spec and not separately recorded.

Fiber ID	Route	Length (m)	Loss @1310 (dB)	Loss @1550 (dB)	ORL @1310 (dB)	ORL @1550 (dB)	Pass / Fail
F-01	MPOE → IDF-1A	312	0.31	0.22	48.2	47.8	PASS
F-02	MPOE → IDF-1A	312	0.33	0.24	47.9	47.5	PASS
F-03	MPOE → IDF-1B	448	0.44	0.31		46.1	PASS
F-04	MPOE → IDF-1B	448	0.39	0.28			PASS
F-05	MPOE → IDF-2A	891	0.87	0.63	45.4	44.9	PASS
F-06	MPOE → IDF-2A	891	0.92	0.68		44.2	PASS
F-07	MPOE → IDF-2B	1024	1.01	0.74	44.8	44.3	PASS
F-08	MPOE → IDF-2B	1024	0.98	0.71			PASS
F-09	MPOE → RTR-CORE	2310	2.24	1.63	43.1	42.7	PASS
F-10	MPOE → RTR-CORE	2310	2.31	1.71		42.1	PASS
F-11	IDF-1A → IDF-1B	156	0.15	0.11	49.3	49.0	PASS
F-12	IDF-1A → IDF-1B	156	0.17	0.13			PASS
F-13	IDF-2A → RTR-EXT	560	0.54	0.40	45.9		FAIL
F-14	IDF-2A → RTR-EXT	560	0.51	0.38	46.2	45.7	PASS

■ F-13 FAIL: ORL @1550 nm below minimum threshold. Re-test or re-terminate connector required before acceptance.

SPLICE LOSS SUMMARY

Acceptance threshold: ≤ 0.10 dB per fusion splice (both wavelengths). Max Loss column is blank where all individual splice measurements were within threshold and only averages were recorded.

Splice ID	Location	Fiber Count	Avg Loss @1310 (dB)	Avg Loss @1550 (dB)	Max Loss (dB)	Threshold (dB)	Status
SP-01	Vault A / Manhole 3	24	0.08	0.06		0.10	PASS
SP-02	Vault B / Handhole 7	12	0.07	0.05	0.09	0.10	PASS
SP-03	Cabinet C3 / Basement	12	0.09	0.07		0.10	PASS

SP-04	Aerial span W14	6	0.06	0.04	0.08	0.10	PASS
SP-05	Aerial span W15	6	0.11	0.08		0.10	FAIL

■ SP-05 FAIL: Average insertion loss at 1310 nm (0.11 dB) exceeds 0.10 dB threshold. Re-splice required.

ACCEPTANCE SIGN-OFF

Field Technician	Alex Rivera	Date	2026-05-22	Overall Result	CONDITIONAL PASS
NOC Sign-Off		Date		Notes	F-13 and SP-05 require re-test before final acceptance.